

Id	Opgavetil	Opgavenavn	Varighed	Startdato	Slutdato	Timeline																											
						16	23	30	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	04	11	18	25	01	08	15	22
1		<b>Vojens Fjernvarme</b>	101 dage	to 30-11-23	ma 13-05-24																												
2		<b>Etape 3</b>	101 dage	to 30-11-23	ma 13-05-24																												
3		Frigsvang	59 dage	to 30-11-23	fr 01-03-24																												
4		Thorsager	31 dage	ma 12-02-24	on 03-04-24																												
5		Ymersvang	30 dage	to 22-02-24	fr 12-04-24																												
6		Frejsager	21 dage	on 06-03-24	fr 12-04-24																												
7		Hermodsvej	18 dage	ti 12-03-24	ma 15-04-24																												
8		Baldersager	18 dage	ma 11-03-24	fr 12-04-24																												
9		Tirsvang	13 dage	ti 16-04-24	to 02-05-24																												
10		Lokesager	18 dage	fr 05-04-24	ti 30-04-24																												
11		Odinsvej	13 dage	ti 23-04-24	ma 13-05-24																												
12		Aflevering etape 3	1 dag	ma 22-04-24	ma 22-04-24																												
13		Ny afleveringsdato Etape 3	1 dag	ma 13-05-24	ma 13-05-24																												

Projekt: Vojens Etape 3 rev 1 Dato: fr 05-04-24	Opgave		Projektoversigt		Manuel opgave		Kun start		Deadline	
	Opdeling		Inaktiv opgave		Kun varighed		Kun slutdato		Fremdrift	
	Milepæl		Inaktiv milepæl		Manuel oversigtsopløftning		Eksterne opgaver		Manuel status	
	Hovedopgave		Inaktiv oversigt		Manuel oversigt		Ekstern milepæl			